

Weekly Project Status

Anticipated Construction for the Week of Monday, October 9, 2017

The purpose for the document is to provide a brief update on the anticipated weekly activities on the construction projects occurring in the City.

Project 17-01 – Sewer and Water Relay and Street Resurfacing

Contractor – Jossart Brothers, Inc.

Overall Project Description – Project involves water main and/or sanitary sewer relay. Additional work includes spot curb and gutter repair, storm sewer work, and milling and resurfacing the asphaltic concrete pavement.

Weekly Update:

- **East Vista and West Vista Circle – Concrete work will be completed. Asphalt milling may start this week, depending on contractor availability. Work on these streets is anticipated to continue until October 20th.**

Project 17-05 – Sidewalk, Curb, and Concrete Pavement Repair

Contractor – Fischer-Ulman Construction Inc.

Overall Project Description – Project involves concrete sidewalk repairs in an area bounded by the Fox River, Grant Street, west City Limits and north City Limits, spot repairs on sidewalk, ramps, curb and gutter, and concrete pavement at various locations around the City including several parks. There will be concrete repairs on Third Street that will impact traffic.

Weekly Update:

- **The remainder of the sidewalk repairs around the City are anticipated to be completed the last two weeks of October.**

Project 17-07 – Asphalt, Curb, and Utility Repair

Contractor – Northeast Asphalt, Inc.

Overall Project Description – Project involves spot sewer repair, curb and gutter repair, asphalt pavement milling and asphalt paving.

Weekly Update:

- **The majority of this project is complete. Additional paving may be completed on Southbridge, west of Lawrence Drive in a few weeks.**

This will be the last update for the 2017 construction season.