

## Weekly Project Status

### Anticipated Construction for the Week of Monday, September 17, 2018

The purpose for the document is to provide a brief update on the anticipated weekly activities on the construction projects occurring in the City.

#### Project 18-01 – Sewer and Water Relay and Street Resurfacing

*Contractor* – Jossart Brothers, Inc.

*Overall Project Description* – Project involves water main and/or sanitary sewer relay. Additional work includes spot curb and gutter repair, storm sewer work, and milling and resurfacing the asphaltic concrete pavement.

*Weekly Update:*

- **Bridgeport Street Extension – Concrete curb and gutter placement will occur this week.**

#### Project 18-02 – Street Reconstruction

*Contractor* – DeGroot Construction, Inc.

*Overall Project Description* – Project involves sanitary sewer, storm sewer, and water main relay and street reconstruction on Charles Street from Wisconsin Street to Webster Avenue. This is a joint project with the Green Bay Metropolitan Sewerage District (GBMSD). GBMSD is replacing their interceptor sewer in conjunction with the street reconstruction.

*Weekly Update:*

- **Charles Street – Wisconsin Street to Webster Avenue – Terrace restoration is anticipated to start this week. Final asphalt surface course cannot occur until after terrace restoration is completed.**

#### Project 18-03 – Sewer Lining CIPP

*Contractor* – Visu-Sewer

*Overall Project Description* – Project involves internal lining of sanitary sewer at various locations around the City. This project has very little impact during construction, with trucks parked in the center of the street during lining.

*Weekly Update:*

- **Cleaning will occur next week. Sewer lining is scheduled to occur this week. Streets to be lined include:** Ontario Street-Charles to Lewis, Washington Street-Charles to George, Robin Street- O'Keefe to Mayfair, Robin Street – Cook to Cook, Twilight drive – 300' West of Lois to Lois, Alley-Broadway/Wisconsin to George/James, Alley-Charles to Lewis, Alley- James/Franklin to Erie/Ontario, Alley- Merrill/Chicago to Superior/Huron, Easement- Memory Lane, Easement-

Tenth Street, Easement- Ridgeway to Summer Range, Summer Range Road – Webster to Webster, Easement – Jordan Road, Ridgeway Blvd. – Adams to Webster, Chicago Street- Webster to 500' East, Bluebird Street- Cook to Jordan

#### **Project 18-04 – Main and Lawrence Roundabout Construction**

*Contractor* – Peters Concrete, Inc.

*Overall Project Description* – Project involves the reconstruction of Main and Lawrence intersection from a signalized intersection to a roundabout. Construction includes the extension of Lawrence Drive to the north, utilities relays on Main, and modifications to the roundabout.

*Weekly Update:*

- **Main and Lawrence Drive – The majority of the work should be completed this week. Asphalt paving on Lawrence, north of Main Avenue will be completed in the future when the Aldi's site is paved.**

#### **Project 18-05 – Sidewalk, Curb, and Concrete Pavement Repair**

*Contractor* – Fischer-Ulman Construction, Inc.

*Overall Project Description* – Project involves concrete sidewalk repairs in an area bounded by Grant Street, Scheuring Road, the Railroad Tracks and the western City limits. Spot Repairs on sidewalk, ramps, curb and gutter, and concrete pavement at various locations around the City including parks.

*Weekly Update:*

- **Concrete patching will occur at various locations around the City.**

#### **Project 18-07 – Asphalt, Curb, and Sewer Repair**

*Contractor* – Northeast Asphalt, Inc.

*Overall Project Description* – Project involves spot sewer repair, curb and gutter repair, asphalt pavement milling and asphalt paving.

*Weekly Update:*

- **Lande Street at the Railroad Tracks – Concrete curb work has just been completed. Asphalt paving may occur toward the end of the week.**
- **Legion Park Tennis Courts – Asphalt paving was just completed. Poles may be installed this week. Painting cannot occur for at least 30 days due to the new asphalt.**

## **Project 18-11 – Enterprise Drive Reconstruction and Utility Relay**

*Contractor* – Feaker and Sons Construction Company, Inc.

*Overall Project Description* – Project involves reconstruction Enterprise Drive, from Prosper Street to Heritage Road. Additionally, the water main will be relayed on this section of Enterprise Drive. New water main will be installed on Rockland Road from Destiny Drive to Enterprise Drive.

*Weekly Update:*

**Enterprise Drive – Prosper Street to Heritage Road –Utility work will continue this week. Southbound traffic will be maintained throughout construction. Northbound traffic will be detoured.**